


Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	Activity % Complete	Gantt Chart																																	
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
El Segundo Blvd Improvements - Baseline								El Seg																																	
Milestones								Mileston																																	
A1000	Award	0	0	19-Jan-23	09-May-24	34	0%	Award																																	
A1010	Administrative NTP	0	0	20-Mar-23*		-1	0%	◆ Administrative NTP																																	
A1020	Administrative and Procurement Duration	120	120	20-Mar-23	06-Sep-23	-1	0%	Administrative and Procurement Duration																																	
A1030	Administrative and Procurement Completion	0	0		06-Sep-23*	-1	0%	◆ Administrative and Procurement Completion																																	
A1040	Construction NTP	0	0	07-Sep-23*		-1	0%	◆ Construction NTP																																	
A1050	Construction Duration	80	80	07-Sep-23	02-Jan-24	-1	0%	Construction Duration																																	
A1060	Construction Completion	0	0		02-Jan-24*	-1	0%	◆ Construction Completion																																	
A1070	Landscape Maintenance and Establishment	90	90	03-Jan-24	09-May-24	1	0%	Landscape																																	
Submittals								Submittals																																	
Prep and Submit								Prep and Submit																																	
S1100	SWPPP	15	15	19-Jan-23	08-Feb-23	127	0%	SWPPP																																	
S1200	Traffic Control Plans	15	15	19-Jan-23	08-Feb-23	158	0%	Traffic Control Plans																																	
S1300	Traffic Signal Poles	15	15	19-Jan-23	08-Feb-23	34	0%	Traffic Signal Poles																																	
S1400	Traffic Signal Anchor Bolts and Misc. Metals	15	15	19-Jan-23	08-Feb-23	98	0%	Traffic Signal Anchor Bolts and Misc. Metals																																	
S1500	Luminaires	15	15	19-Jan-23	08-Feb-23	115	0%	Luminaires																																	
S1600	Video Detection System	15	15	19-Jan-23	08-Feb-23	149	0%	Video Detection System																																	
S1700	Illuminated Street Name Sign	15	15	19-Jan-23	08-Feb-23	135	0%	Illuminated Street Name Sign																																	
S1800	Conduit and Conductors	15	15	19-Jan-23	08-Feb-23	152	0%	Conduit and Conductors																																	
S1900	Loops material	15	15	19-Jan-23	08-Feb-23	190	0%	Loops material																																	
S2000	Signal Gear	15	15	19-Jan-23	08-Feb-23	115	0%	Signal Gear																																	
S2100	Controler Cabinet	15	15	19-Jan-23	08-Feb-23	98	0%	Controler Cabinet																																	
S2200	Pull Boxes	15	15	19-Jan-23	08-Feb-23	171	0%	Pull Boxes																																	
S2300	Signal Equipment Heads	15	15	19-Jan-23	08-Feb-23	115	0%	Signal Equipment Heads																																	
S2400	HMA Mix Design	15	15	19-Jan-23	08-Feb-23	180	0%	HMA Mix Design																																	
S2500	RHMA Mix Design	15	15	19-Jan-23	08-Feb-23	184	0%	RHMA Mix Design																																	
S2600	Base Material	15	15	19-Jan-23	08-Feb-23	160	0%	Base Material																																	
S2700	Concrete Mix Design	15	15	19-Jan-23	08-Feb-23	164	0%	Concrete Mix Design																																	
S2800	Concrete Mix Design - Minor Structures	15	15	19-Jan-23	08-Feb-23	157	0%	Concrete Mix Design - Minor Structures																																	
S2900	Catch Basin Misc. Metals	15	15	19-Jan-23	08-Feb-23	157	0%	Catch Basin Misc. Metals																																	
S3000	RCP	15	15	19-Jan-23	08-Feb-23	155	0%	RCP																																	
S3100	Detectable Warning Surface	15	15	19-Jan-23	08-Feb-23	177	0%	Detectable Warning Surface																																	
S3200	Irrigation Materials	15	15	19-Jan-23	08-Feb-23	159	0%	Irrigation Materials																																	
S3300	Trees and Shrubs	15	15	19-Jan-23	08-Feb-23	185	0%	Trees and Shrubs																																	
S3400	Root Barrier	15	15	19-Jan-23	08-Feb-23	182	0%	Root Barrier																																	
S3500	Decomposed Granite	15	15	19-Jan-23	08-Feb-23	198	0%	Decomposed Granite																																	
S3600	Concrete Stain	15	15	19-Jan-23	08-Feb-23	151	0%	Concrete Stain																																	
S3700	Slurry Seal Mix	15	15	19-Jan-23	08-Feb-23	187	0%	Slurry Seal Mix																																	
S3900	Striping Paint	15	15	19-Jan-23	08-Feb-23	194	0%	Striping Paint																																	
Review and Approve								Review and Approve																																	
SR1000	SWPPP	20	20	09-Feb-23	08-Mar-23	127	0%	SWPPP																																	
SR1100	Traffic Control Plans	10	10	09-Feb-23	22-Feb-23	158	0%	Traffic Control Plans																																	
SR1200	Traffic Signal Poles	20	20	09-Feb-23	08-Mar-23	34	0%	Traffic Signal Poles																																	
SR1300	Traffic Signal Anchor Bolts and Misc. Metals	20	20	09-Feb-23	08-Mar-23	98	0%	Traffic Signal Anchor Bolts and Misc. Metals																																	
SR1400	Luminaires	20	20	09-Feb-23	08-Mar-23	115	0%	Luminaires																																	










Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	Activity % Complete	Calendar																											
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	F	M	A	M	J	F	M	A	M	J	
SR1500	Video Detection System	20	20	09-Feb-23	08-Mar-23	149	0%	[Gantt Bar]																											
SR1600	Illuminated Street Name Sign	20	20	09-Feb-23	08-Mar-23	135	0%	[Gantt Bar]																											
SR1700	Conduit and Conductors	20	20	09-Feb-23	08-Mar-23	152	0%	[Gantt Bar]																											
SR1800	Loops material	20	20	09-Feb-23	08-Mar-23	190	0%	[Gantt Bar]																											
SR1900	Signal Gear	20	20	09-Feb-23	08-Mar-23	115	0%	[Gantt Bar]																											
SR2000	Controler Cabinet	20	20	09-Feb-23	08-Mar-23	98	0%	[Gantt Bar]																											
SR2100	Pull Boxes	20	20	09-Feb-23	08-Mar-23	171	0%	[Gantt Bar]																											
SR2200	Signal Equipment Heads	20	20	09-Feb-23	08-Mar-23	115	0%	[Gantt Bar]																											
SR2300	HMA Mix Design	20	20	09-Feb-23	08-Mar-23	180	0%	[Gantt Bar]																											
SR2400	RHMA Mix Design	20	20	09-Feb-23	08-Mar-23	184	0%	[Gantt Bar]																											
SR2500	Base Material	20	20	09-Feb-23	08-Mar-23	160	0%	[Gantt Bar]																											
SR2600	Concrete Mix Design	20	20	09-Feb-23	08-Mar-23	164	0%	[Gantt Bar]																											
SR2800	Concrete Mix Design - Minor Structures	20	20	09-Feb-23	08-Mar-23	157	0%	[Gantt Bar]																											
SR2900	Catch Basin Misc. Metals	20	20	09-Feb-23	08-Mar-23	157	0%	[Gantt Bar]																											
SR3000	RCP	20	20	09-Feb-23	08-Mar-23	155	0%	[Gantt Bar]																											
SR3100	Detectable Warning Surface	20	20	09-Feb-23	08-Mar-23	177	0%	[Gantt Bar]																											
SR3200	Irrigation Materials	20	20	09-Feb-23	08-Mar-23	159	0%	[Gantt Bar]																											
SR3300	Trees and Shrubs	20	20	09-Feb-23	08-Mar-23	185	0%	[Gantt Bar]																											
SR3400	Root Barrier	20	20	09-Feb-23	08-Mar-23	182	0%	[Gantt Bar]																											
SR3500	Decomposed Granite	20	20	09-Feb-23	08-Mar-23	198	0%	[Gantt Bar]																											
SR3600	Concrete Stain	20	20	09-Feb-23	08-Mar-23	151	0%	[Gantt Bar]																											
SR3700	Slurry Seal Mix	20	20	09-Feb-23	08-Mar-23	187	0%	[Gantt Bar]																											
SR3900	Striping Paint	20	20	09-Feb-23	08-Mar-23	194	0%	[Gantt Bar]																											
Procure		148	148	09-Mar-23	05-Oct-23	31		[Procure Summary Bar]																											
P1000	Traffic Signal Poles	140	140	21-Mar-23	05-Oct-23	27	0%	[Gantt Bar]																											
P1100	Traffic Signal Anchor Bolts and Misc. Metals	60	60	09-Mar-23	01-Jun-23	98	0%	[Gantt Bar]																											
P1200	Luminaires	60	60	09-Mar-23	01-Jun-23	115	0%	[Gantt Bar]																											
P1300	Video Detection System	30	30	09-Mar-23	19-Apr-23	149	0%	[Gantt Bar]																											
P1400	Illuminated Street Name Sign	40	40	09-Mar-23	03-May-23	135	0%	[Gantt Bar]																											
P1500	Signal Gear	60	60	09-Mar-23	01-Jun-23	115	0%	[Gantt Bar]																											
P1600	Controler Cabinet	70	70	09-Mar-23	15-Jun-23	98	0%	[Gantt Bar]																											
P1700	Signal Equipment Heads	60	60	09-Mar-23	01-Jun-23	115	0%	[Gantt Bar]																											
Pre-Construction		5	5	20-Mar-23	24-Mar-23	114		[Pre-Construction Summary Bar]																											
PR1100	Pothole Foundations	1	1	20-Mar-23	20-Mar-23	27	0%	[Gantt Bar]																											
PR1200	Tie Off Monuments	5	5	20-Mar-23	24-Mar-23	114	0%	[Gantt Bar]																											
PR1300	Notifications to Businesses/Residents	1	1	20-Mar-23	20-Mar-23	118	0%	[Gantt Bar]																											
PR1400	Set PCMS	1	1	20-Mar-23	20-Mar-23	118	0%	[Gantt Bar]																											
PR1500	Set Project Information Signs	1	1	20-Mar-23	20-Mar-23	118	0%	[Gantt Bar]																											
Construction		79	79	07-Sep-23	02-Jan-24	0		[Construction Summary Bar]																											
Traffic Signals		35	35	07-Sep-23	25-Oct-23	21		[Traffic Signals Summary Bar]																											
El Segundo Blvd and Illinois St		29	29	07-Sep-23	17-Oct-23	27		[El Segundo Blvd and Illinois St Summary Bar]																											
TS1200	Pole [2] placed on weights and plates	1	1	07-Sep-23	07-Sep-23	21	0%	[Gantt Bar]																											
TS1300	Pothole existing utilities street crossings	3	3	08-Sep-23	12-Sep-23	21	0%	[Gantt Bar]																											
TS1400	Open trench crossings	5	5	13-Sep-23	19-Sep-23	21	0%	[Gantt Bar]																											
TS1500	Bore sidewalk conduit run	1	1	20-Sep-23	20-Sep-23	21	0%	[Gantt Bar]																											
TS1600	Pour new traffic signal foundations	1	1	21-Sep-23	21-Sep-23	21	0%	[Gantt Bar]																											
TS1700	Install new traffic signal controller cabinet foundation	1	1	22-Sep-23	22-Sep-23	30	0%	[Gantt Bar]																											

Activity ID, Activity Name, Original Duration, Remaining Duration, Start, Finish, Total Float, Activity % Complete, Gantt chart grid, Legend for task types (e.g., Relocate wireless antenna, Signal turn on, etc.)



Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	Activity % Complete	Gantt Chart Grid																											
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	F	M	A	M	J	J	A	S	O	N	D
Cement Treat Outside Lanes								Cement Treat Outside Lanes																											
ES6700	Remove AC	2	2	14-Nov-23	16-Nov-23	0	0%	█ Remove AC																											
ES6800	Cement Treat Base	1	1	16-Nov-23	17-Nov-23	0	0%	█ Cement Treat Base																											
ES6900	Cure	2	2	17-Nov-23	21-Nov-23	0	0%	█ Cure																											
ES7000	Microcrack	1	1	21-Nov-23	22-Nov-23	0	0%	█ Microcrack																											
ES7100	Place HMA Base Pave	3	3	22-Nov-23	28-Nov-23	0	0%	█ Place HMA Base Pave																											
Cold Mill and Overlay								Cold Mill and Overlay																											
ES7200	Cold Mill	2	2	28-Nov-23	30-Nov-23	0	0%	█ Cold Mill																											
ES7300	Place RHMA Cap	4	4	29-Nov-23	05-Dec-23	0	0%	█ Place RHMA Cap																											
ES7400	Adjust Manholes and Vaults to Grade	3	3	05-Dec-23	08-Dec-23	0	0%	█ Adjust Manholes and Vaults to Grade																											
ES7500	Cat Track	3	3	08-Dec-23	13-Dec-23	0	0%	█ Cat Track																											
ES7600	Striping/Signs	4	4	13-Dec-23	19-Dec-23	0	0%	█ Striping/Signs																											
ES7700	Reestablish Survey Monuments	3	3	19-Dec-23	22-Dec-23	0	0%	█ Reestablish Survey Monuments																											
Irrigation and Planting Medians								Irrigation and Planting Medians																											
ES7800	Install Crossover Sleeves	4	4	25-Sep-23	28-Sep-23	20	0%	█ Install Crossover Sleeves																											
ES7900	Reconstruct Pavement	2	2	29-Sep-23	02-Oct-23	20	0%	█ Reconstruct Pavement																											
ES8000	Install Mainline/Laterals	6	6	18-Oct-23	26-Oct-23	14	0%	█ Install Mainline/Laterals																											
ES8100	Soil Preparation / Fine Grading	4	4	26-Oct-23	01-Nov-23	14	0%	█ Soil Preparation / Fine Grading																											
ES8200	Install Irrigation Controller & Valves	2	2	01-Nov-23	03-Nov-23	14	0%	█ Install Irrigation Controller & Valves																											
ES8300	Install Root Barrier	3	3	03-Nov-23	08-Nov-23	14	0%	█ Install Root Barrier																											
ES8400	Planting	10	10	08-Nov-23	24-Nov-23	14	0%	█ Planting																											
ES8500	Install Irrigation Valves	3	3	24-Nov-23	29-Nov-23	14	0%	█ Install Irrigation Valves																											
ES8600	Install Decomposed Granite Groundcover	3	3	29-Nov-23	04-Dec-23	14	0%	█ Install Decomposed Granite Groundcover																											
Nash St								Nash St																											
Concrete Work								Concrete Work																											
NA1100	Install BMPS	1	1	22-Sep-23	22-Sep-23	8	0%	█ Install BMPS																											
NA1200	Sawcut for Removals	4	4	25-Sep-23	28-Sep-23	8	0%	█ Sawcut for Removals																											
NA1300	Removals for Curbs / Sidewalks / ADA Ramps	7	7	29-Sep-23	09-Oct-23	8	0%	█ Removals for Curbs / Sidewalks / ADA Ramps																											
NA1400	Place and Compact Base for Curbs / Cross G	6	6	10-Oct-23	17-Oct-23	8	0%	█ Place and Compact Base for Curbs / Cross Gutters																											
NA1500	Form and Pour Curb and Gutter	4	4	18-Oct-23	23-Oct-23	8	0%	█ Form and Pour Curb and Gutter																											
NA1600	Install Curb / Parkway Drains	1	1	24-Oct-23	24-Oct-23	13	0%	█ Install Curb / Parkway Drains																											
NA1700	AC Pave Slots	2	2	24-Oct-23	25-Oct-23	8	0%	█ AC Pave Slots																											
NA1800	Grade for Sidewalk / Driveways / ADA Ramps	4	4	26-Oct-23	31-Oct-23	8	0%	█ Grade for Sidewalk / Driveways / ADA Ramps																											
NA1900	Form and Pour Sidewalk / Driveways / Ramps	3	3	01-Nov-23	03-Nov-23	8	0%	█ Form and Pour Sidewalk / Driveways / Ramps																											
Pavement Rehab								Pavement Rehab																											
NA3000	Implement Traffic Control	1	1	01-Nov-23	01-Nov-23	8	0%	█ Implement Traffic Control																											
NA3100	Install BMPS	1	1	01-Nov-23	01-Nov-23	8	0%	█ Install BMPS																											
NA3200	Remove Existing AC	5	5	01-Nov-23	07-Nov-23	8	0%	█ Remove Existing AC																											
NA3300	Lower Existing Manhole and Valves	2	2	08-Nov-23	09-Nov-23	8	0%	█ Lower Existing Manhole and Valves																											
NA3400	Place HMA	2	2	13-Nov-23	14-Nov-23	8	0%	█ Place HMA																											
NA3500	Cold Mill	2	2	15-Nov-23	16-Nov-23	8	0%	█ Cold Mill																											
NA3600	Place RHMA	2	2	17-Nov-23	20-Nov-23	8	0%	█ Place RHMA																											
NA3700	Adjust Water Valves to Grade	2	2	21-Nov-23	22-Nov-23	9	0%	█ Adjust Water Valves to Grade																											
NA3800	Adjust Manholes and Valves to Grade	4	4	24-Nov-23	29-Nov-23	9	0%	█ Adjust Manholes and Valves to Grade																											
NA3900	Cat Track	3	3	30-Nov-23	04-Dec-23	9	0%	█ Cat Track																											
NA4000	Striping/Signs	4	4	05-Dec-23	08-Dec-23	9	0%	█ Striping/Signs																											
NA4100	Reestablish Survey Monuments	5	5	11-Dec-23	15-Dec-23	9	0%	█ Reestablish Survey Monuments																											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	Activity % Complete	Calendar Grid																														
								F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J		
Douglas St								 Douglas St																														
DO1100	Micro Surfacing (Slurry Seal)	2	2	25-Nov-23	02-Dec-23	1	0%	 Micro Surfacing (Slurry Seal)																														
DO1200	Cat Track	3	3	04-Dec-23	06-Dec-23	3	0%	 Cat Track																														
DO1300	Striping/Signs	4	4	07-Dec-23	12-Dec-23	3	0%	 Striping/Signs																														
Continental Blvd								 Continental Blvd																														
CO1100	Cat Track	3	3	07-Dec-23	11-Dec-23	4	0%	 Cat Track																														
CO1200	Striping/Signs	4	4	13-Dec-23	18-Dec-23	3	0%	 Striping/Signs																														
Punchlist								 Punchlist																														
CP1100	Clean up / Punchlist	5	5	22-Dec-23	02-Jan-24	0	0%	 Clean up / Punchlist																														