



CITY OF EL SEGUNDO
 DEPARTMENT OF PUBLIC WORKS
 EL SEGUNDO BLVD IMPROVEMENTS PROJECT
 PW 23-02

Activity ID	Activity Name	Start	Finish	2024											
				Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
ELS EL SEGUNDO - EL SEGUNDO BLVD IMPROVEMENTS		07-Sep-23	12-Apr-24	12-Apr-24, ELS EL SEGUNDO - EL SEGUNDO BLVD IMPROVEMENTS											
ELS.1 ADMINSTRATIVE		07-Sep-23	12-Apr-24	12-Apr-24, ELS.1 ADMINSTRATIVE											
ELS.1.1 MILESTONES		07-Sep-23	12-Apr-24	12-Apr-24, ELS.1.1 MILESTONES											
A1070	START CONSTRUCTION OCTOBER 16TH, 2023	07-Sep-23		-Sep-23											
A1080	PROJECT COMPLETION APRIL 12, 2024		12-Apr-24	◆ PROJECT COMPLETION APRIL 12, 2024,											
ELS.2 CONSTRUCTION		07-Sep-23	12-Apr-24	12-Apr-24, ELS.2 CONSTRUCTION											
ELS.2.1 TRAFFIC SIGNAL UPGRADES		07-Sep-23	15-Mar-24	15-Mar-24, ELS.2.1 TRAFFIC SIGNAL UPGRADES											
A1030	EL SEGUNDO BLVD & ILLNOIS STREET - UPGRADE TRAFFIC SIGNALS	07-Sep-23	08-Mar-24	EL SEGUNDO BLVD & ILLNOIS STREET - UPGRADE TRAFFIC SIGNALS											
A1040	EL SEGUNDO BLVD & CONTINETIAL BLVD - UPGRADE TRAFFIC SIGNALS	22-Sep-23*	08-Mar-24	EL SEGUNDO BLVD & CONTINETIAL BLVD - UPGRADE TRAFFIC SIGNALS											
A1045	EL SEGUNDO BLVD AND DOUGLAS STREET - UPGRADE TRAFFIC SIGNALS	25-Sep-23*	15-Mar-24	EL SEGUNDO BLVD AND DOUGLAS STREET - UPGRADE TRAFFIC SIGNALS											
A1050	EL SEGUNDO BLVD AND NASH STREET - UPGRADE TRAFFIC SIGNALS	12-Oct-23*	30-Nov-23	NASH STREET - UPGRADE TRAFFIC SIGNALS											
A1060	EL SEGUNDO BLVD AND AVIATION BLVD - UPGRADE TRAFFIC SIGNALS	16-Oct-23*	29-Dec-23	BLVD AND AVIATION BLVD - UPGRADE TRAFFIC SIGNALS											
ELS.2.2 CONCRETE & STREET IMPROVEMENTS		07-Sep-23	12-Apr-24	12-Apr-24, ELS.2.2 CONCRETE & STREET IMPROVEMENTS											
ELS.2.2.1 EL SEGUNDO BLVD		07-Sep-23	01-Apr-24	01-Apr-24, ELS.2.2.1 EL SEGUNDO BLVD											
A1090	CONCRETE WORK	07-Sep-23	08-Mar-24	CONCRETE WORK											
A1100	MEDIAN CONCRETE IMPROVEMENTS	15-Sep-23*	15-Feb-24	MEDIAN CONCRETE IMPROVEMENTS											
A1105	IRRIGATION & PLANTING IN MEDIANS	25-Sep-23*	15-Mar-24	IRRIGATION & PLANTING IN MEDIANS											
A1110	ROADWAY IMPROVEMENTS	04-Mar-24*	01-Apr-24	ROADWAY IMPROVEMENTS											
ELS.2.2.2 NASH STREET		22-Sep-23	08-Apr-24	08-Apr-24, ELS.2.2.2 NASH STREET											
A1120	CONCRETE WORK	22-Sep-23*	16-Feb-24	CONCRETE WORK											
A1130	ROADWAY IMPROVEMENTS	04-Mar-24*	08-Apr-24	ROADWAY IMPROVEMENTS											
ELS.2.2.3 DOUGLAS STREET		18-Mar-24	12-Apr-24	12-Apr-24, ELS.2.2.3 DOUGLAS STREET											
A1140	SLURRY SEAL & STRIPING	18-Mar-24*	12-Apr-24	SLURRY SEAL & STRIPING											
ELS.2.2.4 CONTINENTAL BLVD		18-Mar-24	29-Mar-24	29-Mar-24, ELS.2.2.4 CONTINENTAL BLVD											
A1150	STRIPING	18-Mar-24*	29-Mar-24	STRIPING											

Actual Level of Effort
 Remaining Work
 ◆ Milestone
 Actual Work
 Critical Remaining Work
 summary