



Look Ahead Schedule

| Superintendent | | | | | | | | | | | | | | | | | | | | | | | |
|--|----------|----|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|-----------|-----------|-----------|-----------|-----------|
| Wednesday, October 11, 2023 | | | | | | | | | | | | | | | | | | | | | | | |
| DESCRIPTION | QUANTITY | UN | M 10/16 | T 10/17 | W 10/18 | T 10/19 | F 10/20 | S 10/21 | S 10/22 | M 10/23 | T 10/24 | W 10/25 | T 10/26 | F 10/27 | S 10/28 | S 10/29 | M 10/30 | T 10/31 | W 11/1 | T 11/2 | F 11/3 | S 11/4 | S 11/5 |
| Install Project Information Signs | | | | | | | | | | | | | | | | | | | | | | | |
| Pothole for Utilities | | | | | | | | | | | | | | | | | | | | | | | |
| NTP | | | | | | | | | | | | | | | | | | | | | | | |
| EL SEGUNDO BLVD. | | | | | | | | | | | | | | | | | | | | | | | |
| Eastbound El Segundo | | | | | | | | | | | | | | | | | | | | | | | |
| Implement Traffic Control | | | | | | | | | | | | | | | | | | | | | | | |
| Install BMPS | | | | | | | | | | | | | | | | | | | | | | | |
| Sawcut for Removals | | | | | | | | | | | | | | | | | | | | | | | |
| Removals for Concrete Improvements / Drainage | | | | | | | | | | | | | | | | | | | | | | | |
| Survey | | | | | | | | | | | | | | | | | | | | | | | |
| Cut to Subgrade and Compact | | | | | | | | | | | | | | | | | | | | | | | |
| Place and Compact Base for Curbs / Cross Gutters | | | | | | | | | | | | | | | | | | | | | | | |
| Form and Pour Curb and Gutter / Cross Gutter | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate / Lay / Backfill Storm Drain Pipe | | | | | | | | | | | | | | | | | | | | | | | |
| Form and Pour Catch Basin Bottom / Walls | | | | | | | | | | | | | | | | | | | | | | | |
| Relocate Existing Fire Hydrant | | | | | | | | | | | | | | | | | | | | | | | |
| AC Pave Slots | | | | | | | | | | | | | | | | | | | | | | | |
| Grade for Sidewalk / Driveways / ADA Ramps | | | | | | | | | | | | | | | | | | | | | | | |
| Eastbound El Segundo Signal Work | | | | | | | | | | | | | | | | | | | | | | | |
| Illinois | | | | | | | | | | | | | | | | | | | | | | | |
| Pothole for Utilities | | | | | | | | | | | | | | | | | | | | | | | |
| TrenchCrossings | | | | | | | | | | | | | | | | | | | | | | | |
| Bore sidewalk conduit run | | | | | | | | | | | | | | | | | | | | | | | |
| Vacuum around existing foundation to be removed | | | | | | | | | | | | | | | | | | | | | | | |
| Remove existing pole foundations | | | | | | | | | | | | | | | | | | | | | | | |
| Pour new traffic signal/PPB pole foundations | | | | | | | | | | | | | | | | | | | | | | | |
| Continental | | | | | | | | | | | | | | | | | | | | | | | |
| Pothole for Utilities | | | | | | | | | | | | | | | | | | | | | | | |
| TrenchCrossings | | | | | | | | | | | | | | | | | | | | | | | |
| Bore sidewalk conduit run | | | | | | | | | | | | | | | | | | | | | | | |
| Vacuum around existing foundation to be removed | | | | | | | | | | | | | | | | | | | | | | | |
| Remove existing pole foundations | | | | | | | | | | | | | | | | | | | | | | | |
| Pour new traffic signal/PPB pole foundations | | | | | | | | | | | | | | | | | | | | | | | |
| Douglas | | | | | | | | | | | | | | | | | | | | | | | |
| NASH ST. | | | | | | | | | | | | | | | | | | | | | | | |
| Northbound Nash St. | | | | | | | | | | | | | | | | | | | | | | | |
| Install BMPS | | | | | | | | | | | | | | | | | | | | | | | |
| Implement Traffic Control | | | | | | | | | | | | | | | | | | | | | | | |
| Sawcut for Removals | | | | | | | | | | | | | | | | | | | | | | | |
| Removals for Curbs / Sidewalks / ADA Ramps | | | | | | | | | | | | | | | | | | | | | | | |
| Place and Compact Base for Concrete | | | | | | | | | | | | | | | | | | | | | | | |
| Form and Pour Curb and Gutter / Bus Pad | | | | | | | | | | | | | | | | | | | | | | | |
| AC Pave Slots | | | | | | | | | | | | | | | | | | | | | | | |